

WEEKLY NEWSLETTER – April 13, 2018

AK DOT 135(5)

Glenn Highway Rehabilitation:

West Chickaloon Grade Section MP 77.4 to 78.2



Construction Activities and Upcoming Work

Granite Construction continues with excavating material from both ends of the cut and hauling to the waste site. Over 230,000 cubic yards of material have been removed from the hillside. Tree clearing operations were finished this week.



Traffic Delays

Granite is scheduled to work Monday thru Saturday. Flagging operations will be required between the hours of 7:30am and 5:30pm Mon-Sat with up to 20 minute delays.



Project Information

Contractor:

Granite Construction Company
Anchorage, AK



Notice to Proceed:

July 6, 2017

Fixed Completion Date:

September 12, 2019

Award Amount:

\$11,809,138.09

Project Description:

- 700,000 cubic yards of excavation
- Straightens the alignment to the south of the bridge
- Removes the light weight deck wedge

Project Partner:

Alaska Department of Transportation and Public Facilities



Sean Jackson, Project Engineer

glennhighwayconstruc@dot.gov or sean.jackson@dot.gov

360-690-6035

2901 E Bogard Rd Suite 103

Wasilla, AK 99654

Federal Lands Highway



Commitment to Excellence